

Shop drawing review checklist

Five things to check before a glazing package goes to fabrication. Initial and date each line.

PROJECT	PACKAGE / RELEASE NO.	REVIEWED BY
☐	1. Dimensions Every critical dimension and opening size on the release is a field dimension or a guaranteed opening size, not a design dimension. No VIF left on the set.	INITIALS DATE
☐	2. Quantities Opening count and frame count on the release match the latest approved drawings and the schedule, opening for opening.	INITIALS DATE
☐	3. Finishes and materials Finish type and color are named the way the finisher quotes them; system, series, and infill thickness are on the set; any split (doors versus frames, one elevation different) is called out by opening.	INITIALS DATE
☐	4. Hardware and fabrication details The current hardware schedule is attached with handing diagrams and templates; machining, pivot, closer, and electrified preps are on the drawings, not implied.	INITIALS DATE
☐	5. Nothing open No unanswered RFI, pending revision, substitution, or missing detail that could stop the shop mid-package.	INITIALS DATE

All five checked. Released to fabrication.

Keep this sheet in the release folder. The shop confirms it has all five before the first cut.

PM SIGNATURE

DATE